

# **Project Portfolio Major Achievements and Deferrals**

December 2022







# Completed Projects

- ✓ Pakington Property Acquisition
- ✓ South Melbourne Market The Courtyard
- ✓ St Kilda Junction Safety Upgrade
- ✓ Richardson and Nimmo Streets Safety Improvements
- ✓ COVID Safe Outdoor Activation Initiatives
- ✓ Library Public Printing Upgrade
- ✓ JL Murphy Reserve Soccer Field Fencing
- ✓ Metro Tunnel 2 for 1 Tree Planting
- ✓ Laneway Construction Wellington Street
- ✓ Kerb & Gutter Construction Wilton Grove
- ✓ Library Management System Implementation
- ✓ Port Melbourne Town Hall HVAC Replacement
- ✓ New Dog Park MO Moran Reserve
- ✓ Rotary Park Play space Development
- ✓ Shakespeare Grove Public Toilet
- ✓ Wattie Watson Oval Reconstruction
- ✓ Mobile CCTV Trailer
- ✓ Park Street Temporary Bike Lane
- ✓ Elwood Park Sports Field Lighting
- ✓ The Slopes Public Toilet Upgrade
- ✓ Clarke and Market St Raingarden
- ✓ Safe Roof Access Program
- ✓ De-gasification project at Alma Rd Community Centre

2

#### City of Port Phillip ASSIST

© 03 9209 6777 portphillip.vic.gov.au/contact-us









# Major Achievements

#### Construction commenced

- ✓ Footpath Renewals 22-23
- ✓ Alma Rd-Lansdowne Rd Safety Improvements
- ✓ Sandbar Public Toilet Upgrades
- ✓ Heavy patching and road resurfacing programs

#### Contract awards

- ✓ Elder Smith Netball Courts and Pavilion design
- ✓ Maritime Urgent Reactive Works (Level 3 inspection works)
- ✓ FOGO bin purchase and rollout.
- ✓ Stormwater Capital Works Program

#### Other key achievements

- ✓ Blackspot Inkerman St Westbury, Balaclava DoT funding confirmation
- ✓ BMX Track community engagement completed and feedback generally positive
- ✓ OneCouncil Version Upgrade to 2022B completed
- ✓ Completion of the community consultation for Car Share Policy Review and Development
- ✓ JL Murphy change room practical completion
- ✓ Successful in receiving \$291,000 from the State Government's Living Local Fund. The grant will help fund the following projects: Acland Street Plaza Creative Lighting Upgrade, Ludwig Stamer Reserve Play Space Upgrade and BBQ and Amenity Accessibility projects.

3













# Major Deferrals – Second Quarter 2022/23

Project	Comment	2022/23
		Deferral
Beacon Cove	Due to the specialist skill requirements of the project, design	55,000
Boat Landing	development has been deferred to allow for marine	
Upgrade	investigations to be completed in 2022/23 to inform the	
	preferred design solution.	
Permeability	Project resourcing capacity has delayed progress and is now	45,000
Assessment	resolved, initial investigations will be completed in 2022/23.	
	Any further required investigations and development of the	
	local planning policy are planned for 2023/24.	
Gasworks Arts	Funding originally allocated to the engagement, the	350,000
Park	masterplan and playground design will be moved to 2023/24	
Reinstatement	for construction. The playground and masterplan design will	
	commence in the next quarter.	
Palais Theatre	Turnover in project managers and difficulty in recruitment has	398,000
Concrete	delayed engagement of the head consultant. Construction is	
Spalling	unlikely to commence in 2022/23 based on consultants time	
	needed to deliver detailed design and permitting. Designs will	
	be completed this year and construction is planned to	
	commence in 2023/24.	
Palais Theatre	Turnover in project managers and difficulty in recruitment has	941,000
Tunnels	delayed engagement of the head consultant. Construction is	
Rectification	unlikely to commence in 2022/23 based on consultants time	
	needed to deliver detailed design and permitting. Designs will	
	be completed this year and construction is planned to	
	commence 2023/24.	
Road	Significant external development projects in Park Street have	295,000
Construction -	impacted this project. It has been agreed to postpone the	
Park Street	project until these developments are completed and to align	
	with the Park St bike link redevelopment.	100 000
Public Space	Marine and Coastal consent is still pending, impacting delivery	460,000
Lighting -	contractor availability. Construction is planned to commence in	
Elwood	May and will continue early into 2023/24.	
Foreshore	Additional and the second of t	000 000
Public Space	Additional work is required to determine a suitable pathogen	300,000
Lighting - Bay	management plan for works around Palm Trees. This will also	
Trail	trigger a revision of lighting designs, therefore construction is	
	planned for 2023/24.	

## City of Port Phillip ASSIST

© 03 9209 6777 ® portphillip.vic.gov.au/contact-us









Project	Comment	2022/23
		Deferral
Catani Gardens	Additional work and design revision is required to determine	400,000
Irrigation	suitable pathogen management plan for works around Palm	
Upgrade	Trees which has impacted construction commencement.	
	Works are also required to be scheduled between events	
	therefore the project may need to be staged in phases for delivery.	
Malakoff &	Design costs are lower than expected and the remaining	30,000
Sebastopol St	budget is to be allocated to the construction budget planned to	30,000
Kerb & Channel	commence in 2023/24.	
Upgrade	Continence in 2020/24.	
EcoCentre	The tender and contract award process has taken longer than	1,000,000
Redevelopment	expected. Construction is planned to commence in late	',,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,
	2022/23.	
In Our Backyard	The State Government's Wellington Street social housing	1,000,000
	development project has been delayed. The requirements of	
	Council's contribution are yet to be redetermined but are	
	expected in 2023/24 or later.	
Acland Street	The project has been delayed due to additional internal	100,000
Plaza planting	consultation preceding a 12 month trial of having an external	
and HVM	operator occupy the Acland Street Plaza for hospitality and	
	events. Project Manager to review current design for	
	temporary improvements including greening to enhance this	
	option. The interim HVMs will be installed in February 2023.	
Sol Green	Preliminary site investigation works and design works for the	(15,000)
Reserve	project are anticipated to be completed by the end of the	
Upgrade	2022/23 requiring a bring forward of funding.	
Pier Road and	This project is dependant on other projects in the area being	200,000
Bay Trail Safety	completed first. Design and consultation process will occur in	
Upgrade	2022/23. Construction planned to follow completion of the St	
	Kilda Pier project.	
Ludwig Stamer	A State Government grant has been received for this project	150,000
Reserve Play	and construction is planned to be completed by July 2023.	
Space Upgrade		

## City of Port Phillip ASSIST

○ 03 9209 6777 portphillip.vic.gov.au/contact-us









Project	Comment	2022/23
		Deferral
Hewison Reserve Upgrade	The project construction budget has been deferred due to the project not having a dedicated project manager assigned to it during the first half of the year. This has led to a delay with the design. An additional delay has occurred due to the resourcing within the engagement team, leading to a delayed second round of community engagement. This is due to go out to the community in February, followed by procurement of a construction contractor. There is a significant risk that the lead times for the equipment for the playground could push the construction commencement for the project into 2023/24 financial year.	264,000
Dogs off-leash guideline	The project commencement was delayed due to the initial unsuccessful recruitment of the Project Officer. As a result, pre-planning did not commence until August 2022 and the approval of the project scope by Council in November 2022. This left the initial community consultation occurring from December 2022 (over the Christmas break). Officers decided to extend the first stage of consultation until the end of January 2023, to ensure a fair consultation was undertaken. This lead to an impact on stage 2 and 3 of engagement being delayed. This deferral will allow for stage 3 engagement to be undertaken in 2023/24 financial year. The principals will be in place by the end of this financial year, with the guidelines to be finalised by next financial year.	150,000
Coles Car Park	Further investigation are required for this site and designs are	10,000
Balaclava Temporary Park	planned for 2023/24 and construction for 2024/25.	
Skinners Adventure Playground Upgrade	The project has been delayed due to extended stakeholder engagement unplanned for initially. The initial intention was to replace existing play equipment with an off the shelf product, however consultation feedback is now requesting more or a customised play equipment piece, requiring additional lead times for purchase. These delays, combined with the project management resourcing constraints have caused a flow on effect.	270,000
Parking Policy E-Permit Implementation	Further investigation on solution options and technology providers is required. This is now planned to be delivered in 2023/24	178,000

## City of Port Phillip ASSIST

© 03 9209 6777 ® portphillip.vic.gov.au/contact-us









Project	Comment	2022/23
		Deferral
Edwards Park Public Amenities	The project has been deferred to 2023/24 to bring forward Coles Carpark Balaclava public toilet which is subject to ongoing issues.	240,000
Elder Smith Netball Courts and Pavilion	Delays with procuring the design consultants have resulted in some of the construction costs being deferred to 2024/25. This delay was caused by the increase in number of design submissions received, leading to additional time required to review submissions and extended consultation to clarify responses with the submitters. Awarding the contract was also delayed due to resourcing constraints at the time of preparing the delegates report.  Officers are working with Sport and Recreation Victoria to confirm the revised timelines.	840,700
Graham Street Overpass Skatepark and Carpark	The project team have been in discussion with specialist contractors for their interest and availability to undertake the works. Interested contractors have advised that they would not be able to commence works prior to June 2023 due to existing commitments and lead times. Construction is planned to commence in early 2023/24.  The external funding has been extended to February 2024.	108,000
J Talbot Reserve Basketball Upgrade	Internal resourcing constraints have delayed the design. Community consultation on the concept design is planned for early 2023 and part of the construction will need to be moved to early 2023/24.	50,000
SMM Compliance Works	Future year funding is being brought forward in this program to deliver the scope of works currently in progress.	(69,000)
SMM Fire Stairs to L1	The engaged structural engineering consultant has withdrawn their services from this project, construction is now planned for 2023/24.	100,000
SMM York St Stair and Lift	This project has been reprioritised to allow for focussed delivery of priority projects and those already commenced at the South Melbourne Market. Design is planned to be completed in 2023/24 and construction in 2024/25.	180,000
SMM Amenities Upgrades & Regrading	Design consideration are yet to be made with dependencies on other projects at the South Melbourne Market, delivery of	690,000

## City of Port Phillip ASSIST

© 03 9209 6777 portphillip.vic.gov.au/contact-us









Project	Comment	2022/23 Deferral
	these amenities is expected to be phased across the next	
	three years.	
South Melb	Internal resourcing constraints have delayed the engagement	2,990,000
Town Hall	of a head contractor. Construction is now planned for 2023/24.	
Renewal	·	
Upgrade		
Elwood	Internal resourcing constraints and extended targeted	475,000
Foreshore	engagement with specific user groups have delayed site plan	
Facilities	finalisation.	
Development		
Park Street Bike	Significant external development projects in Park Street have	1,270,000
Link	impacted the project and it has been agreed to postpone the	
	project until the developments are complete.	
Blackspot	Works as part of this project are to be funded by the	173,000
Inkerman St	Department of Transport, delays incurred in relation funding	
Westbury,	agreements being completed. Construction is planned for July	
Balaclava	to December 2023.	











